(

COMPLETION REPORT

1. Name of Work : **Improvements & asphalting to Kalahasinagar Govt School Road & Right Side Area in Dasarahalli Ward No.15**

2. Sanctioned Estimate No. & Dt : EE/DD/TS/724/13-14 Dated: 19/02/14

3. Head of Account which is chargeable : P. Code. 2434

4. Work Order No. & Dt : EE/DD/WO/ / 14-15 Dated: 25/6/14

5. Name of Contractor : KRIDL

6a. Time Stipulated for completion of work :

6b. Delay in execution of work : 17/11/12-13

7. Measurement recorded in : M.B. No. ~~2427/13-14~~

8. Check Measurement of the Asst. : M.B. No. .....
Page No. 125 To 49

Asst. Exe. Eng / Exe. Eng :
Page No. .....

9. Name of the office/official :
incharge of the work :

10. a) Asst. Engineer — N.C. Veerabhadraiah AR

b) Asst. Exe. Engineer — Sri Ranga Swamy.

Sanctioned Estimated Amount	Amount claims as per actually vide as per bills	Difference	
		Excess	Savings
19.97 Lacs	1978.141/-	—	1037

1) Certified that the above has been completed within the stipulated time noted in the work order.
2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specifications as embodied in the agreement.

ASST. ENGINEER

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Division, Bangalore-560057

ASST. EXECUTIVE ENGINEER
Dasarahalli Division
BRUHATH BANGALORE MAHANAGARA PALIKE